

February 5, 2025

Complete Highway Identity, Inc 1521 Alton Road Suite #571 Miami Beach, Florida 33139

Attention: Ms. Mirnesa Hasanovic

Subject: Wifi Pole Drilled Shaft Repair Letter

SFCT Cargo Yard Densification Phase 2, Port Miami

Miami-Dade County, Florida

Dear Ms. Hasanovic,

The drilled shaft to support the SFCT Yard wifi pole was installed on January 7th, 2025. The shaft in question is a 4.5' Ø x 40' long drilled shaft with 18 #11 bars and #5 rebar ties. The adequacy of the drilled shaft in the as-built condition has come into question for the following three points of concern:

- 1. The tremie pipe was removed from the drilled shaft concrete and then reinserted during the pour. It was noted that this created a potential for cave-ins which may not be observed in cross-hole sonic logging results.
- 2. Placement time was 5.25 hours creating concerns that a minimum slump of 5-inches may not have been maintained during the concrete placement period.
- 3. Theoretical vs. actual concrete placement volumes shown in the drilled shaft log are inaccurate.

In regard to these concerns, cross-hole sonic logging (CSL) testing was performed, and the ready-mix concrete supplier provided the results of their slump loss test performed for the drilled shaft's concrete mix (Mix 5002.011, see Figure 1). Per the CSL report, "no velocity reductions greater than 10 percent were observed throughout the tested shaft length. Based on the CSL analysis, the integrity of the subject shaft is recommended to be acceptable.".

In regard to the first point of concern, A2B sees no significant risk of cave-ins associated with the removal of the tremie pipe. The tremie pipe had



MAC Sample ID:

Date: 5/5/2024					
		Ambient	Concrete	Air (%)	
Time	Slump	Temp	Temp	Roller M	Time
9:50 AM					
10:00 AM	10	81.0	80.0	3.75	0:10
10:30 AM	10	81.0	82.0		0:40
11:00 AM	10	81.5	83.0		1:10
11:30 AM	9 3/4	82.0	83.0		1:40
12:00 PM	9 1/4	84.0	85.0		2:10
12:30 PM	9	84.0	86.0		2:40
1:00 PM	8 1/2	84.0	86.0		3:10
1:30 PM	8	85.0	87.0		3:40
2:00 PM	7 1/2	86.0	89.0		4:10
2:30 PM	6 3/4	86.0	90.0		4:40
3:00 PM	5 1/2	87.0	91.0		5:10
3:30 PM	4	87.0	93.0		5:40

Figure 1: Slump Loss Test




Wifi Pole Drilled Shaft Repair Letter SFCT Cargo Yard Densification Phase 2, Port Miami Miami-Dade County, Florida

February 5, 2025

an inside diameter of 5" per the drilled shaft concrete placement log. Compared to the 54" drilled shaft diameter (80 times the cross-sectional area of an assumed 6" outer diameter tremie pipe), the change in elevation of the top of the fluid drilled shaft concrete was not significant (estimated 3"). As the polymer slurry was still present, this provided resistance against cave-ins. The tremie pipe was removed due to delayed concrete delivery trucks but was reinserted by 4:16 pm. As the initial concrete batch time for the first placed batch was 2:24pm, based on the slump loss testing, this indicates that the previously placed concrete maintained a significant slump of 9½" indicating good workability of the concrete during reinsertion of the tremie pipe. This allowed for escape of any trapped air/slurry as supported by the CSL results which verified the center of the drilled

shaft concrete quality (polygon between CSL tubes).

In regard to the second point of concern, the pour took 5.25 hours and the interpolated slump per the concrete supplier's slump test data indicates that initially placed concrete would have a slump of $4\sqrt[3]{4}$ " at the conclusion of the pour (5" minimum at



time of placement is required). This poses Figure 2: Slump Loss Chart

concerns of disturbing partially set concrete which could lead to compromised structural integrity of the concrete, cracks, or reductions in serviceability. However, the concrete with slump anticipated to be less than 5" was in the bottom of the drilled shaft and only outside of acceptable limits for the final 15 minutes of the pour. This concrete is well away from the limits of disturbance from the concrete placement. It is therefore our finding that concrete within areas disturbed by concrete placement satisfied 5" slump criteria for the duration of the pour. It is our finding that there are no reductions in strength or serviceability associated with the slumps of the concrete during placement.

In regard to the third point of concern, A2B reviewed the drilled shaft log, and has requested that Skyrise Engineering revise and resubmit with updated calculations. Based on our review of the drilled shaft log, the provided rebar cage is 39' long and the top of the cage is positioned at EL. 4.50 (corresponding to a top of shaft elevation of 4.83'). Per page 5 of the drilled shaft log, the final concrete elevation after truck 559 was not updated from 0.33 to the top of the beauty ring elevation, but the volume of concrete placed was considered within the drilled shaft. If the beauty ring is ignored the volume of concrete placed should be 23.55 cubic yards (excluding truck 559). This corresponds to a more reasonable A/T ratio of 23.55/21.64 = 1.09 for the first three trucks. It should be noted that most of the difference between actual and theoretical volumes occurred during the first truck's concrete placement. The concrete was reported to have changed in elevation from -36.40 to -24.27 during the first truck's delivery. This corresponds to only a theoretical volume of concrete of 7.14 cubic yards, but it is reported that



Wifi Pole Drilled Shaft Repair Letter SFCT Cargo Yard Densification Phase 2, Port Miami Miami-Dade County, Florida

February 5, 2025

8.25 cubic yards were placed. The bottom of the shaft is likely to be slightly oversized from the initial excavation. The balance of concrete overpour may be attributed to truck 3 overpouring. It is our finding that the as-built drilled shaft has no reductions in structural functionality or serviceability. We therefore recommend its acceptance so that it may be incorporated into the final structure.

We trust that the above will be acceptable. Please let us know if you require any additional information.

Sincerely,

A2B Engineering, LLC,

Paul R. Steijlen, P.E. 44780 Senior Bridge Engineer